

Activity ID	Activity Name	Remaining Duration	Start	Finish	2010																															2011												2012														
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																								
Denver Health - Cafeteria Renovation					647	17-Aug-09 A	25-Sep-12	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
Preconstruction					65	17-Aug-09 A	18-Jun-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1030	PRECONSTRUCTION	0	17-Aug-09 A	12-Mar-10 A	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1000	Construction Documents	0	19-Mar-10		[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1010	Building Permit	65	19-Mar-10	18-Jun-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Construction					596	01-Jun-10	25-Sep-12	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1755	Construction Start	0	01-Jun-10		[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1780	Construction Finish	0		25-Sep-12	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Phase 1					89	01-Jun-10	05-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
Preparatory Work					22	01-Jun-10	30-Jun-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1050	Temp Partition	7	01-Jun-10	09-Jun-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1060	Abatement	15	10-Jun-10	30-Jun-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Construction					56	01-Jul-10	20-Sep-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1070	Architectural Demo	9	01-Jul-10	14-Jul-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1080	Concrete Floor Slab Removal/Excavation	3	15-Jul-10	19-Jul-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1090	U.G. Rough-In	3	20-Jul-10	22-Jul-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1100	Pour Slabs	3	23-Jul-10	27-Jul-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1110	MEP Above Ceiling Rough-In	19	28-Jul-10	23-Aug-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1180	MEP Wall Rough-In/Drywall Walls	9	17-Aug-10	27-Aug-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1190	Interior Finishes	13	30-Aug-10	16-Sep-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1770	Remove Temp Partition	2	17-Sep-10	20-Sep-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Phase Closeout					13	17-Sep-10	05-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1120	Test & Balance/Inspections/Punch	3	17-Sep-10	21-Sep-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1130	Owner Turnover	0	22-Sep-10		[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1140	Owner Move	10	22-Sep-10	05-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Phase 2					50	19-Oct-10	29-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
Preparatory Work					5	19-Oct-10	25-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1200	Temp Partition	5	19-Oct-10	25-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1210	Abatement	4	20-Oct-10	25-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Construction					35	26-Oct-10	14-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1150	AHU	30	26-Oct-10	07-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1220	Architectural Demo	3	26-Oct-10	28-Oct-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1230	Concrete Floor Slab Removal/Excavation	4	29-Oct-10	03-Nov-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1240	U.G. Rough-In	3	04-Nov-10	08-Nov-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1250	Pour Slabs	6	09-Nov-10	16-Nov-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1260	MEP Above Ceiling Rough-In	9	17-Nov-10	30-Nov-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1270	Masonry Walls	8	17-Nov-10	29-Nov-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1280	MEP Wall Rough-In/Drywall Walls	5	01-Dec-10	07-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1290	Interior Finishes	5	08-Dec-10	14-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Phase Closeout					10	15-Dec-10	29-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1300	Test & Balance/Inspections/Punch	5	15-Dec-10	21-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1310	Owner Turnover	0	22-Dec-10		[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1320	Owner Move	5	22-Dec-10	29-Dec-10	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Phase 3					77	17-Jan-11	03-May-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
Preparatory Work					10	17-Jan-11	28-Jan-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1330	Temp Partition	5	17-Jan-11	21-Jan-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1340	Abatement	5	24-Jan-11	28-Jan-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
Construction					63	24-Jan-11	20-Apr-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]											
A1760	Sewage Ejector / Grease Trap	20	24-Jan-11	18-Feb-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														
A1350	Architectural Demo	6	31-Jan-11	07-Feb-11	[Gantt Bar]																															[Gantt Bar]												[Gantt Bar]														

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
 Remaining Work
 ◆ Milestone

